

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – Mulugu District – SDF 2018-19 - Proposed Q Complex, Q lines at Kaleswaram Temple, Mahadevpur (M) of Mulugu District – Est. Cost., Rs.100.00 lakhs – Post facto Extension of Agreement Time upto 09.05.2020 for (505) days from 21.12.2018 to 09.05.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 223**

**Dated: 09-06-2020.**

**Read:-**

From the CE, PR, Hyderabad, Lr.No.AE/DEE/100 Rooms/EOAT/SDF 18-19/Kaleswaram/  
Mulugu/2020, Dt:20.03.2020.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 09.05.2020 for (505) days (from 21.12.2018 to 09.05.2020) in respect of the work "Proposed Q Complex, Q lines at Kaleswaram Temple, Mahadevpur (M) of Mulugu District" without imposing any penalty, as the delay is not attributed to the contractor due to handling over site, designs and rainy season.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**